



September 2022

Progress on three new bridges continues

It was a summer of progress! If you've driven in or near the project area recently you've likely seen the ongoing work on two new bridges spanning Interstate 10 at 48th Street and Broadway Road. Crews recently placed the first girders for a third new bridge over Southern Avenue for the westbound Collector-Distributor (CD) road, and installed Dynamic Message Signs (DMS) in the I-10 median.

As we head into fall, expect to see more progress on the state's largest urban freeway reconstruction project to date.



New at Southern Avenue

Crews placed the first girders for the westbound CD road bridge over Southern Avenue Sept. 6-7. Two cranes worked in tandem to set each girder in place. Each girder is 123 feet long and weighs 110,000 pounds.

With seven girders now in place, crews will begin working on the bridge deck, which is the part of the bridge motorists drive across.

Once completed, the new CD roads will ease congestion by separating local traffic from through traffic on the I-10 mainline.



On Broadway

During the full closure of westbound I-10 on Sept. 10, crews welded metal decking and installed the overhangs of the new Broadway Road bridge.

A Drone's-Eye View

In the early morning of Aug. 20, workers poured the new 48th Street bridge deck over eastbound I-10, next to the current bridge which remains open to traffic. Crews poured 567 yards of concrete using two concrete pumper trucks. The entire pour process took approximately 12 hours.



📺 Behind the Scenes: [48th Street Bridge Deck Pour](#)

Go [Behind the Scenes](#) of the I-10 Broadway Curve Improvement Project to learn more about construction activity! These short videos are packed with information and will show you a side of the project you've never seen before. Click [here](#) to view the latest video.



Highway Closures Continue

Construction will continue throughout the project area, requiring full highway closures on weekends through early November. Also, expect overnight lane and ramp

restrictions throughout the project area Mondays through Thursdays between 7 p.m.

and 5 a.m. We encourage you to stay #AheadOfTheCurve by visiting the [project website](#) or downloading our free mobile app, [The Curve](#), before you travel. *Scroll down to see other ways you can contact the project team with questions or comments.* ↓↓↓



More signs of progress

In late August, workers installed four DMS: two between 24th and 40th streets, and two between Baseline and Elliot roads. These signs will display travel time estimates, traffic conditions and safety messages. In all, crews will install 16 new DMS along the 11-mile corridor. See more construction progress photos in the [ADOT Flickr album](#)!

Update Email Preferences

Are you signed up to receive project email alerts, but not receiving them on time? Update your email delivery preferences by clicking on "Manage Preferences" under Subscriber Services in the bottom left corner of this notice.

Stay #AheadOfTheCurve

Construction is scheduled to continue through late 2024. Throughout this project, our goal is to minimize impacts as much as possible and provide timely, accurate information so you can plan ahead and get to where you need to be. Learn more about the project and engage with the project team in any of these ways:

- **Bilingual Project Information Line:** 602.501.5505
- **Project Website:** i10BroadwayCurve.com
- **Visit or Write:** 3157 E. Elwood St., Suite 100, Phoenix 85034. The Community Office is open from 8 a.m. to 5 p.m., Monday through Friday, except holidays.
- **Email:** Info@i10BroadwayCurve.com
- **App:** Join more than 7,300 others who want to stay ahead of the curve by downloading our free mobile app, The Curve. You'll find it on the [App Store](#) or [Google Play](#).

We appreciate your patience as we work to improve traffic flow and reduce congestion on I-10.



Arizona Department
of Transportation

ADOT Project No. 010 MA 149
F007201C
Federal Aid No. 010-C(220)T